

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information		
1. Federal Agency and Organizational Element to Which Report is Submitted GOL	2. Award Identification Number NT10BIX5570029	3a. DUNS Number 012119835
		3b. EIN XXXXXXXXXXX
4. Recipient Organization (Name and complete address including country, congressional district, and zip code) Education Networks of America, Inc. 1101 McGavock Street Suite 301, Nashville, TN 37203-3168		
5. Current Reporting Period End Date (MM/DD/YYYY) 09-30-2010	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Sherita Dawkins	7c. Telephone (area code, number and extension) 6153126054	
	7d. Email Address sdawkins@ena.com	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 11-19-2010	

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (150 words or less).
 A. Finalized Wave 1 deployments and confirmed needs of community anchor institutions for the wave. B. Began confirming Wave 2 deployments. C. Verified no over-builds in targeted service areas. D. Made progress towards finalizing primary vendor contract. E. Worked with National Telecommunications and Information Administration and vendor regarding security interest approach. F. Developed plan for customer outreach activities.

2. Please provide the percent complete for the following key milestones in your project. Write "N/A" in the second column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (100 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	5	Delay in key vendor contract encountered secondary to new Federal regulations regarding security interest. ENA, vendor and National Telecommunications and Information Administration are currently working to address this issue.
2b.	Environmental Assessment	0	N/A
2c.	Network Design	15	Vetting Wave 2 sites to verify service need.
2d.	Rights of Way	0	See item #2a above
2e.	Construction Permits and Other Approvals	0	See item #2a above
2f.	Site Preparation	0	See item #2a above
2g.	Equipment Procurement	0	See item #2a above
2h.	Network Build (all components - owned, leased, IRU, etc)	0	See item #2a above
2i.	Equipment Deployment	0	See item #2a above
2j.	Network Testing	0	See item #2a above
2k.	Other (please specify):	0	N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (150 words or less).

See response to item #2a above. ENA anticipates continued technical assistance to address security interest requirement concerns already brought to the National Telecommunications and Information Administration's attention.

4. Please report the following information regarding network build progress. Write "N/A" in the second column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (100 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	See item #2a above
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	0	See item #2a above
Number of new wireless links	0	N/A
Number of new towers	0	N/A
Number of interconnection points	0	See item #2a above

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your

subrecipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements. Providers:

N/A

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product. Wholesale services description:

N/A

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a subrecipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this third party operates (150 words or less).

N/A

6. Please provide the data according to the type of subscriber. Write "N/A" if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (100 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	N/A
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Community Anchor Institutions (including Government institutions)	Total subscribers served	0	See item #2a above
	Subscribers receiving new access	0	See item #2a above
	Subscribers receiving improved access	0	See item #2a above
	Please identify the speed tiers that are available and the number or subscribers for each	0	See item #2a above
Residential / Households	Entities passed	0	N/A

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Businesses	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (150 words or less).

We do not expect to provide any special offerings.

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (150 words or less).

ENA has no network management changes to report over the last quarter.

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOF funds. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent calendar year. Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOF-funded infrastructure (100 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOF-funded infrastructure
N/A	N/A	N/A	N/A	Delay in key vendor contract encountered secondary to new Federal regulations regarding security interest. ENA, vendor and the National Telecommunications and Information Administration are currently working to address this issue.
N/A	N/A	N/A	N/A	N/A
N/A	N/A	N/A	N/A	N/A

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (150 words or less).
 A. Finalize key vendor contract and National Telecommunications and Information Administration security interest requirements. B. Begin Wave 1 build-out and implementation. C. Secure signage, order circuits. D. Develop individual site transition plans and timeline. E. Begin customer outreach activities, includes ground-breaking. F. Finalize Wave 2 deployments.

2. Please provide the percent complete for the following key milestones in your project. Write "N/A" in the second column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (100 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	7	Delay in key vendor contract encountered secondary to new Federal regulations regarding security interest. ENA, vendor and National Telecommunications and Information Administration are currently working to address this issue.
2b.	Environmental Assessment	0	N/A
2c.	Network Design	35	Vetting Wave 2 sites to verify service need.
2d.	Rights of Way	5	See Item 2a above.
2e.	Construction Permits and Other Approvals	5	See Item 2a above.
2f.	Site Preparation	5	See Item 2a above.
2g.	Equipment Procurement	5	See Item 2a above.
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	See Item 2a above.
2i.	Equipment Deployment	0	See Item 2a above.
2j.	Network Testing	0	See Item 2a above.
2k.	Other (please specify):	0	N/A

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (150 words or less).
 A. Delayed contract finalization may impact planned progress. B. ENA anticipates continued technical assistance to address security interest requirement concerns already brought to the National Telecommunications and Information Association's attention.

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$367,574	\$82,007	\$285,567	\$0	\$0	\$0	\$0	\$0	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$917,537	\$204,707	\$712,830	\$0	\$0	\$0	\$0	\$0	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$917,573	\$204,715	\$712,858	\$0	\$0	\$0	\$0	\$0	\$0
e. Other architectural and engineering fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
f. Project inspection fees	\$917,610	\$204,723	\$712,887	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$12,901,016	\$2,878,274	\$10,022,742	\$0	\$0	\$0	\$0	\$0	\$0
j. Equipment	\$2,310,149	\$515,404	\$1,794,745	\$0	\$0	\$0	\$0	\$0	\$0
k. Miscellaneous	\$20,006	\$4,463	\$15,543	\$0	\$0	\$0	\$0	\$0	\$0
l. SUBTOTAL (add a through k)	\$18,351,465	\$4,094,293	\$14,257,172	\$0	\$0	\$0	\$0	\$0	\$0
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$18,351,465	\$4,094,293	\$14,257,172	\$0	\$0	\$0	\$0	\$0	\$0

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------