



## FIRST PERFORMANCE PROGRESS REPORT 2010

<b>1. Recipient Organization (Name and complete address including zip code)</b> Motorola 7031 Columbia Gateway Dr., Columbia, MD 21046-2289	<b>2. Award Identification Number</b> NT10BIX5570089
<b>3. Performance Narrative (Q1)</b> <i>Please describe your project activities and progress for the first quarter of your award period. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i> <ul style="list-style-type: none"> <li>• <b>Contract Award / Notice to Proceed</b> <span style="float: right;"><b>8/13/2010</b></span></li> <li>• <b>700 MHz Frequency Request</b> <span style="float: right;"><b>The Bay Area has made the submissions to FCC.</b></span></li>   <li>• <b>Project Initiation and Kickoff</b> <ul style="list-style-type: none"> <li>o <b>Kickoff Meeting</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter (10/2010 to 12/2010)</b></span></li> <li>o <b>Finalize Project Schedule</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> </ul> </li> <li>• <b>Design Review</b> <ul style="list-style-type: none"> <li>o <b>Site Survey</b> <ul style="list-style-type: none"> <li><b>Coordinate Site Walks</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> <li><b>Core Site Location</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> <li><b>San Francisco Sites (19)</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> <li><b>Oakland (16)</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> <li><b>Marin (15)</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> </ul> </li> </ul> </li> <li>• <b>Site Audit Reports and Recommendations</b> <span style="float: right;"><b>Now Projected for the 2nd Quarter</b></span></li> </ul> <p><b>No funds have been drawn down from award dollars in Q1 of the project (Q3 of 2010).</b></p>	
<b>4. Performance Projections (Q2)</b> <i>Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)</i> <p><b>From Q1 (see above)</b></p> <ul style="list-style-type: none"> <li>• <b>Project Initiation and Kickoff</b> <ul style="list-style-type: none"> <li>o <b>Kickoff Meeting</b> <span style="float: right;"><b>10/26/2010</b></span></li> <li>o <b>Finalize Project Schedule</b> <span style="float: right;"><b>11/11/2010</b></span></li> </ul> </li> <li>• <b>Design Review</b> <ul style="list-style-type: none"> <li>o <b>Site Survey</b> <ul style="list-style-type: none"> <li><b>Coordinate Site Walks</b> <span style="float: right;"><b>Estimated 12/15/2010</b></span></li> <li><b>Core Site Location</b> <span style="float: right;"><b>Estimated 12/15/2010</b></span></li> <li><b>San Francisco Sites (19)</b> <span style="float: right;"><b>Estimated 12/15/2010</b></span></li> <li><b>Oakland (16)</b> <span style="float: right;"><b>Estimated 12/15/2010</b></span></li> <li><b>Marin (15)</b> <span style="float: right;"><b>Estimated 12/15/2010</b></span></li> </ul> </li> </ul> </li> <li>• <b>Site Audit Reports and Recommendations</b> <span style="float: right;"><b>Now Projected for 01/31/2011</b></span></li> </ul> <p><b>1. Design Review</b></p> <ul style="list-style-type: none"> <li>o <b>Site Survey</b> <ul style="list-style-type: none"> <li><b>Coordinate Site Walks</b> <ul style="list-style-type: none"> <li><b>Marin (10)</b> <span style="float: right;"><b>Estimated 12/15/2010</b></span></li> <li><b>Alameda County Sites (31)</b> <span style="float: right;"><b>Estimated 11/19/2010</b></span></li> </ul> </li> </ul> </li> </ul>	

San Jose Sites (10)	Estimated 11/20/2010
Santa Clara (10)	Estimated 11/21/2010
o LTE Core	
Core Design	Estimated 12/31/2010
Power System Design	Currently Projected for the 3rd Quarter (01/01/2011 - 03/31/2011)
Transport Design	Currently Projected for the 3rd Quarter
Network Management Design	Currently Projected for the 3rd Quarter
o LTE Sites	
Site Design	
San Francisco	Currently Projected for the 3rd Quarter, pending site walk completion
Oakland	Currently Projected for the 3rd Quarter, pending site walk completion
Core Design	Currently Projected for the 3rd Quarter, pending site walk completion
Power System Design	Currently Projected for the 3rd Quarter, pending site walk completion
Transport Design	Currently Projected for the 3rd Quarter, pending site walk completion
Network Management Design	Currently Projected for the 3rd Quarter, pending site walk completion
o Canopy	
Site Design	
San Francisco	Currently Projected for the 3rd Quarter, pending site walk completion
Oakland	Currently Projected for the 3rd Quarter, pending site walk completion
Core Design	Currently Projected for the 3rd Quarter, pending site walk completion
Power System Design	Currently Projected for the 3rd Quarter, pending site walk completion
Transport Design	Currently Projected for the 3rd Quarter, pending site walk completion
Network Management Design	Currently Projected for the 3rd Quarter, pending site walk completion
o Partner Design Review	
Approved Design	
Site Installation Permits Requested	
San Francisco	Currently Projected for the 3rd Qtr, pending site walk completion & EA FONSI
Oakland	Currently Projected for the 3rd Qtr, pending site walk completion & EA FONSI
o Equipment Order	
San Francisco	Currently Projected for the 4th Quarter (04/1/2011 – 06/30/2011)
Oakland	Currently Projected for the 4th Quarter

The sites listed above only represent a portion of the overall number of sites to be implemented. The remaining sites will begin their implementation in the later quarters.

Motorola expects to expend \$500,000 in the Q2 of the project (Q4 of 2010).

**5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.**

5a. Typed or Printed Name and Title of Authorized Certifying Official	5c. Telephone ( <i>area code, number and extension</i> ) 410 – 712 - 6590
Thomas Breves, Authorized Organization Representative	5d. Email Address Tom.breves@motorola.com
5b. Signature of Authorized Certifying Official	5e. Date Report Submitted ( <i>Month, Day, Year</i> ) <b>11,22, 2010</b>

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB, Room 4887, Washington, D.C. 20230.