

QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570078	3. DUNS Number 061463618
--	---	--

4. Recipient Organization

 Silver Star Telephone Company, INC. 104101 US Hwy 89, Stop 2, Freedom, WY 83120-8809

5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2011	6. Is this the last Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No
--	---

7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

7a. Typed or Printed Name and Title of Certifying Official Michelle Motzkus	7c. Telephone (area code, number and extension) X
	7d. Email Address mamotzkus@silverstar.net

7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 02-28-2012
---	--

Project Indicators (This Quarter)

1. Please describe significant project accomplishments completed during this quarter (600 words or less).
 The contractor has placed approximately 45 miles of conduit from Jackson, Wyoming to the Black Rock Ranger District at the base of Togwotee Pass; approximately 19 miles of fiber have been placed from Pearl Avenue in downtown Jackson to Craig Head Road on Antelope Flats inside Grant Teton National Park. The total project miles is 68. The Moose hut has been placed and anchored down. The contractor has completed the splicing on the main cable through phase one to Moose. The contractor has left for the winter and will return next spring to finish up the project.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	53	Variance is due to construction progress
2b.	Environmental Assessment	100	No Variance
2c.	Network Design	100	No Variance
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	100	No Variance
2f.	Site Preparation	0	N/A
2g.	Equipment Procurement	0	Variance is due to change in equipment procurement timeline to accommodate recipient budget cycle
2h.	Network Build (all components - owned, leased, IRU, etc)	35	Variance is due to construction progress
2i.	Equipment Deployment	0	Equipment Deployment altered to accommodate recipient budget cycle
2j.	Network Testing	0	Network Testing altered to accommodate recipient budget cycle
2k.	Other (please specify):	0	N/A

3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).
 N/A

4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	19	Variance due to construction shut-down as a result of winter season
New network miles leased	0	No variance
Existing network miles upgraded	0	No variance
Existing network miles leased	0	No variance
Number of miles of new fiber (aerial or underground)	19	Variance due to construction shut-down as a result of winter season
Number of new wireless links	0	No variance

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Number of new towers	0	No Variance
Number of new and/or upgraded interconnection points	0	No Variance

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	0
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	0
Average term of signed agreements (in quarters)	0

5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers: N/A

5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description: N/A

5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less). N/A

6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	No variance
	Providers with signed agreements receiving improved access	0	No variance
	Providers with signed agreements receiving access to dark fiber	0	No variance
	Please identify the speed tiers that are available and the number of subscribers for each	0	No variance
Community Anchor Institutions (including Government institutions)	Total subscribers served	1	Variance due to seasonal construction window
	Subscribers receiving new access	1	Variance due to seasonal construction window

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Subscribers receiving improved access	1	Variance due to seasonal construction window
	Please identify the speed tiers that are available and the number or subscribers for each	0	No variance
Residential / Households	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
Businesses	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

7. Please describe any special offerings you may provide (600 words or less).

N/A

8a. Have your network management practices changed over the last quarter? Yes No

8b. If so, please describe the changes (300 words or less).

N/A

9. Community Anchor Institutions:

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
St. Johns Medical Center	Jackson Hole	Medical Provider	N/A	Drop has been placed; testing to occur and services anticipated to be available 1q012

Project Indicators (Next Quarter)

1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).

Cable and conduit have been placed to three CAI's to date; recipient anticipates facilities testing could be completed and services available in 1q012. Winter weather has halted project construction and it is anticipated to resume in April 2012.

2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	57	Variance is due to construction halt during winter weather and recipient budget cycle
2b.	Environmental Assessment	100	No Variance
2c.	Network Design	100	No Variance
2d.	Rights of Way	0	N/A
2e.	Construction Permits and Other Approvals	100	No Variance
2f.	Site Preparation	0	N/A
2g.	Equipment Procurement	10	No Variance
2h.	Network Build (all components - owned, leased, IRU, etc.)	37	Variance is due to anticipated construction progress
2i.	Equipment Deployment	0	Variance is result of equipment procurement timeframe and, therefore, no equipment being installed
2j.	Network Testing	0	Variance is result of equipment procurement timeframe and, therefore, no equipment being installed
2k.	Other (please specify):	0	N/A

3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).

N/A

Infrastructure Budget Execution Details

Activity Based Expenditures (Infrastructure)

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$20,000	\$20,000	\$0	\$5,436	\$5,436	\$0	\$7,500	\$7,500	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$393,000	\$0	\$393,000	\$208,791	\$0	\$208,791	\$258,791	\$0	\$258,791
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$417,482	\$417,482	\$0	\$438,565	\$438,565	\$0	\$448,115	\$448,115	\$0
e. Other architectural and engineering fees	\$60,000	\$60,000	\$0	\$15,350	\$15,350	\$0	\$30,000	\$30,000	\$0
f. Project inspection fees	\$289,400	\$289,400	\$0	\$172,802	\$172,802	\$0	\$180,802	\$180,802	\$0
g. Site work	\$27,000	\$0	\$27,000	\$27,000	\$0	\$27,000	\$27,000	\$0	\$27,000
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$5,133,770	\$40,491	\$5,093,279	\$2,820,527	\$0	\$2,820,527	\$2,964,527	\$0	\$144,000
j. Equipment	\$881,968	\$787,068	\$94,900	\$107,803	\$56,455	\$51,346	\$207,803	\$100,000	\$0
k. Miscellaneous	\$12,200	\$12,200	\$0	\$0	\$0	\$0	\$12,200	\$12,200	\$0
l. SUBTOTAL (add a through k)	\$7,234,820	\$1,626,641	\$5,608,179	\$3,796,274	\$688,608	\$3,107,664	\$4,136,738	\$778,617	\$429,791
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
n. TOTALS (sum of l and m)	\$7,234,820	\$1,626,641	\$5,608,179	\$3,796,274	\$688,608	\$3,107,664	\$4,136,738	\$778,617	\$429,791

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------