

**QUARTERLY PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS**

**General Information**

<b>1. Federal Agency and Organizational Element to Which Report is Submitted</b>  Department of Commerce, National Telecommunications and Information Administration	<b>2. Award Identification Number</b>  NT10BIX5570111	<b>3. DUNS Number</b>  127973282
<b>4. Recipient Organization</b>  Northwest Open Access Network 5802 Overlook Avenue NE, Tacoma, WA 98422-1435		
<b>5. Current Reporting Period End Date (MM/DD/YYYY)</b>  09-30-2011	<b>6. Is this the last Report of the Award Period?</b>  <input type="radio"/> Yes <input checked="" type="radio"/> No	
<b>7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.</b>		
<b>7a. Typed or Printed Name and Title of Certifying Official</b>  Dave Spencer	<b>7c. Telephone (area code, number and extension)</b>  2083436477	
	<b>7d. Email Address</b>  noanet@chrsolutions.com	
<b>7b. Signature of Certifying Official</b>  Submitted Electronically	<b>7e. Date Report Submitted (MM/DD/YYYY):</b>  11-22-2011	

**Project Indicators (This Quarter)**

**1. Please describe significant project accomplishments completed during this quarter (600 words or less).**  
 Northwest Open Access Network has worked diligently to complete and respond to questions related to the Environmental process, ultimately in anticipation of receiving Finding of No Significant Impact (FONSI) shortly. Non ground disturbing activities and any allowable planning functions pertaining to construction bidding, staking, permitting, and right of way acquisition have been taking place in order to proceed once FONSI is received. Sub recipient involvement continues to evolve as work towards agreements and finalizing details are close. In Kind asset approval was received and most of it has been attributed toward the project this quarter.

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Percent Complete	Narrative (describe reasons for any variance from baseline plan or subsequent written updates provided to your program officer)
2a.	Overall Project	20	Currently exceeding Baseline.
2b.	Environmental Assessment	96	Finding of No Significant Impact (FONSI) is imminent as we await final approval of the Environmental Assessment (EA). Approval is anticipated in quarter four of 2011.
2c.	Network Design	60	No Variance.
2d.	Rights of Way	25	An aggressive Baseline projection along with the longer than anticipated Environmental process has created a lag in projections from actual to baseline. Additional resources will be utilized to bring this metric in line with projections during the final year of the project.
2e.	Construction Permits and Other Approvals	30	An aggressive Baseline projection along with the longer than anticipated Environmental process has created a lag in projections from actual to baseline. Additional resources will be utilized to bring this metric in line with projections during the final year of the project.
2f.	Site Preparation	15	See narrative above. Anticipation is to bring this metric in line with the Baseline projections in quarter four of the project's second year.
2g.	Equipment Procurement	30	Equipment procurement is currently lagging Baseline projections in part due to the anticipated start of construction earlier in the project, will begin to ramp up as we begin to procure equipment in parallel with construction activity. Based on aggressive baseline projections and a prolonged environmental process, this metric will be met in the second quarter of year three in the project life cycle.
2h.	Network Build (all components - owned, leased, IRU, etc)	0	Environmental approval has not been received for the project creating a delay in construction start. This metric will be achieved during the final year of the project in parallel with construction .
2i.	Equipment Deployment	0	Once the network construction has started and equipment is able to be connected, this metric will be able to meet the baseline projections. Based on aggressive baseline projections and a prolonged environmental process, this metric will be met in the second quarter of year three in the project life cycle.
2j.	Network Testing	0	Network testing will commence once the network build has started and equipment is connected. This metric will mirror the Network Build schedule timeline with final testing being completed in quarter two of year three of the project.
2k.	Other (please specify):	0	N/A

**3. To the extent not covered above, please describe any challenges or issues faced during this past quarter in achieving planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**

NoaNet is awaiting Finding of No Significant Impact (FONSI) and any assistance NTIA can provide would be greatly appreciated.

**4. Please report the following information regarding network build progress. Write "0" in the Total column and "N/A" in the Narrative column if your project does not include this activity. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).**

Indicator	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
New network miles deployed	0	With the longer than anticipated Environmental Process, this metric has not met the original Baseline Projections. With the necessary approvals in hand and construction contracts awarded, this metric will start to make up ground. An aggressive Baseline forecast will not allow us to meet this metric until the final year of the project.
New network miles leased	0	N/A
Existing network miles upgraded	0	N/A
Existing network miles leased	0	N/A
Number of miles of new fiber (aerial or underground)	0	See 'New Network Miles Deployed' metric above.
Number of new wireless links	0	Wireless links have not yet been incorporated into the project as construction has not yet started. The wireless links will be brought online incrementally with substantial completion by quarter three of 2012.
Number of new towers	0	N/A
Number of new and/or upgraded interconnection points	0	Interconnection related to new construction has not been made available as construction of the project has not been initiated. Interconnection will be made available when the balance of Anchor Institutions are brought up. Interconnection will be an ongoing process as the project develops and connectivity to Anchor Institutions is accomplished. Completion of this milestone will be met upon the final connections to the Network.

For questions 5 and 6 please include information relating to agreements that you are negotiating or have entered into, or that your sub recipient, contractor or subcontractor is negotiating or entered into.

**5a. If applicable, please provide the following information with regard to agreements with broadband wholesalers and/or last mile providers as a result of your project.**

Indicators	
Number of signed agreements with broadband wholesalers or last mile providers	44
Number of agreements currently being negotiated with broadband wholesalers or last mile providers	1
Average term of signed agreements (in quarters)	20

**5b. Please list the names of the wholesale and last mile providers with whom you have signed agreements (100 words or less). Providers:**

The 44 signed agreements referred to above are comprised of the 37 original or pre-existing wholesale customers with Northwest Open Access Network with existing agreements pre-dating the Broadband Technology Opportunities Program award and seven (7) new agreements from the previous five quarters. These contracts and all future agreements as standard verbiage have non-disclosure provisions that prohibit public release of their specific names without prior written consent. The list of pre-existing customers was previously provided to the National Telecommunications and Information Administration (NTIA) under separate cover as "Privileged and Confidential" sales and marketing information.

**5c. What wholesale services are being provided by this project? Please describe below. As an attachment to this report, please provide pricing plans (in \$ per month) associated with each wholesale service provided by your product (100 words or less). Wholesale services description:**

There are currently no broadband wholesale services being provided as this project is currently awaiting receipt of Finding of No Significant Impact (FONSI) on the Environmental Assessment. Once customers are receiving service, the list of wholesale offerings and prices will be updated and provided.

**5d. If you have designated a third party to operate all or a portion of your network, please provide the name and contact information for this third party, indicate if this entity is a sub recipient, contractor, and/or subcontractor, and describe with specificity the portion of your network this this third party operates (600 words or less).**

Sub Recipients:

Black Rock Cable, Inc., 1512 Fairview St., Bellingham, WA 98229 360-783-3116  
 Kitsap Public Utility District, 1431 Finn Hill Road, PO Box 1989, Poulsbo, WA 98370 360-779-7656  
 Sawnet, c/o Sawtooth Technologies, 50 SE Cascade Ave., Stevenson, WA 98648 509-427-4865  
 Kalispel Tribe of Indians, 22 Camas Flat Road, Cusick, WA 99180-0096 509-445-1664

Negotiations with other third party providers are in process with no final determination at this time. Additional third party operators will likely be added as the project progresses.

**6. Please provide the data according to the type of subscriber. Write "0" in the Total column and "N/A" in the Narrative column if your project does not pass or serve a particular subscriber type. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the most recent reporting quarter. Please provide a narrative description if the total is different from the target provided in your baseline plan (300 words or less).**

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Broadband Wholesalers or Last Mile Providers	Providers with signed agreements receiving new access	0	With the absence of having received Environmental Approval and ultimately construction being started, signed agreements have not been received for new access. Agreements and new providers will be brought online as we progress with the build, anticipating meeting this metric in the first half of year three.
	Providers with signed agreements receiving improved access	0	N/A
	Providers with signed agreements receiving access to dark fiber	0	N/A
Community Anchor Institutions (including Government institutions)	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
	Total subscribers served	0	Initial projections in the Baseline were aggressive and did not take into account a longer than anticipated environmental process. Anchor institutions will be caught up to Baseline with an expedited construction schedule during the final two quarters of the project.
	Subscribers receiving new access	0	See narrative above.
	Subscribers receiving improved access	0	N/A
Residential / Households	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A
	Subscribers receiving improved access	0	N/A
Businesses	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A
	Entities passed	0	N/A
	Total subscribers served	0	N/A
	Subscribers receiving new access	0	N/A

Subscriber Type	Access Type	Total	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
	Subscribers receiving improved access	0	N/A
	Please identify the speed tiers that are available and the number of subscribers for each	0	N/A

**7. Please describe any special offerings you may provide (600 words or less).**

None at this time in the project.

**8a. Have your network management practices changed over the last quarter?**  Yes  No

**8b. If so, please describe the changes (300 words or less).**

N/A

**9. Community Anchor Institutions:**

Using the table below, please provide a list by service area of the community anchor institutions (including Government institutions) connected to your network as a result of BTOP funds. Figures should be reported for the most recent reporting quarter only (NOT cumulatively). Also indicate whether your organization is currently providing broadband service to the anchor institution. Finally, provide a short narrative description with examples of how institutions are using BTOP-funded infrastructure (300 words or less).

Institution Name	Service Area (town or county)	Type of Anchor Institution (as defined in your baseline)	Are you also the broadband service provider for this institution? (Yes / No)	Narrative description of how anchor institutions are using BTOP-funded infrastructure
N/A	N/A	N/A	N/A	N/A

**Project Indicators (Next Quarter)**

**1. Please describe significant project accomplishments planned for completion during the next quarter (600 words or less).**

NoaNet intends to work aggressively towards initiating construction related activities that allow the project to commence beyond the non ground disturbing activity. All other project activity will focus around the metrics below, with an emphasis on achieving the baseline projections over the next several quarters. All available resources will be utilized to insure the project is completed in a timely manner. Projected metrics for the end of this quarter are noted below:

New network miles deployed: 0

New network miles leased: N/A

Total CAI subscribers served (CAI's connected): 0

Number of signed agreements with broadband wholesalers or last mile providers: 44

**2. Please provide the percent complete for the following key milestones in your project. Write "0" in the Planned Percent Complete column and "N/A" in the Narrative column if your project does not include this activity. If you provided additional milestones in your baseline plan, please insert them at the bottom of the table. Unless otherwise indicated in the instructions, figures should be reported cumulatively from award inception to the end of the next reporting quarter. Please provide a narrative description if the percent complete is different from the target provided in your baseline plan (300 words or less).**

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2a.	Overall Project	21	With the addition of In Kind assets to the project, the gap in actual to Baseline has shortened, bringing the milestone closer to projection. NoaNet will exercise all available resources to complete the project as outlined in the Broadband Technologies Opportunity Program guidelines. Over 67% of the project budget is in the Construction Category of which has not begun. Spending 1% or \$7,799,890 (\$650,000 weekly) in one quarter at this stage of the project is difficult to reach. Non ground disturbing activities account for the majority of the work being completed on the project until FONSI is received. It is anticipated that we will be ready to proceed and expenditures will escalate into 2012.
2b.	Environmental Assessment	100	No Variance.
2c.	Network Design	75	No Variance.

	Milestone	Planned Percent Complete	Narrative (describe reasons for any variance from baseline plan or any other relevant information)
2d.	Rights of Way	35	Rights of Way acquisition will lag Baseline projections into next calendar year as the environmental approval process has taken longer than planned. Additional resources will be utilized to bring this metric in line with projections during the end of quarter two 2012.
2e.	Construction Permits and Other Approvals	40	Permitting will follow the right of way process and lag baseline into year three of the project. Permitting will meet baseline by end of quarter two year 2012. Once again, additional resources will be deployed to expedite the process.
2f.	Site Preparation	20	Site preparation is well underway in what we see as an accelerated rate to make up some of the lag in the Baseline projection and an expedited construction schedule. Anticipation is to bring this metric in line with Baseline by the end of quarter three in 2012.
2g.	Equipment Procurement	40	In Kind asset approval was received and the majority of it has been attributed toward this project last quarter, as this metric is making some gap closure as we end the second year of the project life cycle. Equipment procurement has been delayed to coincide with construction of routes and anticipated to proceed during the second quarter of 2012 to coincide with the start of construction.
2h.	Network Build (all components - owned, leased, IRU, etc.)	0	Earlier Baseline projections had the Network Build starting in the first quarter of year two of the project. With the longer than anticipated environmental process and ultimate construction start, this metric will lag baseline well into the final year of the project. This metric will be met by the end of quarter three 2012.
2i.	Equipment Deployment	0	With approval of the Environmental Assessment and construction activity taking place, equipment will be deployed during the fiber placement phase. This will mirror the Network Build schedule and attain the Baseline projection by end of quarter three 2012.
2j.	Network Testing	0	Network testing will follow the network build metric once that portion of the Project is started. It is anticipated that this metric will attain the Baseline projection by the end of quarter three 2012. A compressed schedule will allow this to be completed as required.
2k.	Other (please specify):	0	N/A

**3. Please describe any challenges or issues anticipated during the next quarter that may impact planned progress against the project milestones listed above. In particular, please identify any areas or issues where technical assistance from the BTOP program may be useful (600 words or less).**

Any anticipated challenges have been addressed as we approach the winter season and potential unfavorable weather for construction related activities. No technical assistance is required at this time, however always appreciated as it is needed.

**Infrastructure Budget Execution Details**

**Activity Based Expenditures (Infrastructure)**

1. Please provide details below on your total budget, cumulative actual expenditures (for the period ending the current quarter), and cumulative anticipated expenditures (for the period ending next quarter) for each line item, including detailed disbursements of both matching funds and federal funds from project inception through end of this quarter (actual) or next quarter (anticipated). Actual and anticipated figures should be reported cumulatively from award inception to the end of the applicable reporting quarter.

Budget for Entire Project				Actuals from Project Inception through End of Current Reporting Period			Anticipated Actuals from Project Inception through End of Next Reporting Period		
Cost Classification	Total Cost (plan)	Matching Funds (plan)	Federal Funds (plan)	Total Cost	Matching Funds	Federal Funds	Total Costs	Matching Funds	Federal Funds
a. Administrative and legal expenses	\$199,992	\$199,992	\$0	\$0	\$0	\$0	\$0	\$0	\$0
b. Land, structures, right-of-ways, appraisals, etc.	\$2,100,722	\$2,018,722	\$82,000	\$3,053,368	\$3,053,368	\$0	\$3,053,368	\$3,053,368	\$0
c. Relocation expenses and payments	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
d. Architectural and engineering fees	\$7,506,240	\$75,000	\$7,431,240	\$983,851	\$153,979	\$829,873	\$1,500,000	\$154,000	\$1,346,000
e. Other architectural and engineering fees	\$21,573	\$0	\$21,573	\$102,329	\$0	\$102,329	\$200,000	\$0	\$200,000
f. Project inspection fees	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
g. Site work	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
h. Demolition and removal	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
i. Construction	\$52,877,030	\$16,526,459	\$36,350,571	\$7,357,073	\$7,357,073	\$0	\$7,357,073	\$7,357,073	\$0
j. Equipment	\$15,239,344	\$4,672,381	\$10,566,963	\$3,968,916	\$3,968,916	\$0	\$3,968,916	\$3,968,916	\$0
k. Miscellaneous	\$54,000	\$54,000	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>l. SUBTOTAL (add a through k)</b>	\$77,998,901	\$23,546,554	\$54,452,347	\$15,465,537	\$14,533,336	\$932,202	\$16,079,357	\$14,533,357	\$1,546,000
m. Contingencies	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
<b>n. TOTALS (sum of l and m)</b>	\$77,998,901	\$23,546,554	\$54,452,347	\$15,465,537	\$14,533,336	\$932,202	\$16,079,357	\$14,533,357	\$1,546,000

2. Program Income: Please provide the program income you listed in your application budget and actuals to date through the end of the reporting period.

a. Application Budget Program Income: \$0	b. Program Income to Date: \$0
---	--------------------------------