## FIRST PERFORMANCE PROGRESS REPORT 2010



1. Recipient Organization (Name and complete address including zip code)	2. Award Identification Number	
Troy Cablevision, Inc., 1006 South Brundidge Street, Troy, AL 36081-3121	NT10BIX5570128	
3. Performance Narrative (Q1) Please describe your project activities and progress for the first quarter of your award period. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less) <b>Troy Cablevision Inc. (TCV) has made noteworthy progress on the Southeast Alabama SmartBand Project. Since the grant award was</b>		
made in August 2010, TCV has:		
-held public meetings announcing the grant and planned project.		
-accepted the award on September 7, 2010.		
-organized the project team. -began the process of the accounting system verification required by the Special Award Condition.		
-reviewed the existing procurement policy of TCV and adopted a procurement policy for the SmartBand project to comply with		
Department of Commerce Standards.		
-submitted the six month budget and received approval on October 20, 2010. -drafted a compliance plan for each Special Award Condition (SAC).		
-drafted control structures for significant areas of compliance based on the matrix of compliance requirements noted in the A-133		
Compliance Supplement released June 2010.		
-began the Environmental Assessment process by engaging a qualified firm.		
-began project engineering and mapping.		
-began project build out plan.		
-identified the different organizations from which the project will need to request permits and have begun meetings.		
-registered with the required federal information technology systems as follows: Automated Standard Application for Payment		
System (ASAP), Grants OnLine, Federal Reporting.gov, and the BTOP Post-Award Monitoring System (PAM).		
Federal funds of \$253,036.98 were expended in the third quarter of 2010.		
The Project Plan submitted in the EasyGrants Application did not take into consideration the time for an Environmental Assessment		
which is a required Special Award Condition. The Project Plan has been revised to schedule the time for the completion of the		
Environmental Assessment (EA) which is due by February 1, 2010. Although the EA process appears to be progressing on schedule, this is an area where unexpected delays might result.		
4. Performance Projections (Q2)		
Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)		
TCV plans to spend approximately \$1,689,238.88 in federal funds in the fourth quarter of 2010. The next steps for TCV in the final		
quarter of 2010 are to: -complete SAC 6) Accounting System Verification and submit. The SAC was approved October 8, 2010.		
-complete SAC 6) Accounting System Vernication and Submit. The SAC was approved October 8, 2010.		
-finalize control structures for compliance requirements noted in A-133 Compliance Supplement.		
-submit the preliminary Environmental information to NTIA.		
-develop and deliver Environmental Assessment (EA) document to NTIA.		
-substantially complete project engineering and mapping by submitting and posting RFQ.		
-complete project build out plan.		
-apply for required permits.		
apply for required permits.		
The Project Plan submitted in the EasyGrants Application did not take into consi	ideration the time for an Environmental Assessment	
The Project Plan submitted in the EasyGrants Application did not take into cons	to schedule the time for the completion of the	
The Project Plan submitted in the EasyGrants Application did not take into consi which is a required Special Award Condition. The Project Plan has been revised	to schedule the time for the completion of the EA process appears to be progressing on schedule,	

## 5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

5a. Typed or Printed Name and Title of Authorized Certifying Official	5c. Telephone (area code, number and extension) 334-770-0937
Vicki McPherson, CFO	5d. Email Address vfm@troycable.net
5b. Signature of Authorized Certifying Official	5e. Date Report Submitted ( <i>Month, Day, Year</i> ) 10/27/2010

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB, Room 4887, Washington, D.C. 20230.