DATE: 02/25/2011

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS					
General Information					
1. Federal Agency and Organizational Element to Which Report is Submitted	2. Award Identification Number		3. DUNS Number		
Department of Commerce, National Telecommunications and Information Administration	NT10BIX5570085		878195239		
4. Recipient Organization					
Vermont Telephone Company, Inc. 354 River Street,	Springfield, VT 05	156-2242			
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?			
12-31-2010		⊖ Yes ● No			
7. Certification: I certify to the best of my knowledge an purposes set forth in the award documents.	d belief that this rep	oort is correct and	complete for performance of activities for the		
7a. Typed or Printed Name and Title of Certifying Official		7c. Telephone (area code, number and extension)			
Justin Robinson		8028857708			
		7d. Email Address			
VP Engineering		jmrobins@vermontel.com			
7b. Signature of Certifying Official		7e. Date Report Submitted (MM/DD/YYYY):			
Submitted Electronically		02-25-2011			

AWARD NUMBER: NT10BIX5570085

DATE: 02/25/2011

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)		
Average cost per new mile (Middle Mile)	0	N/A		
Average cost per household passed (Last Mile)	0	N/A		
Average cost per subscriber (Last Mile)	0	N/A		
Maximum broadband speed advertised (Middle Mile)	0	N/A		
Maximum broadband speed advertised (Last Mile)	0	N/A		
Average broadband speed provided (Middle Mile)	0	N/A		
Average broadband speed provided (Last Mile)	0	N/A		
2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.				

 Facility Identifier / Name
 Facility Type
 County
 Census Tracts

 0
 0
 0
 0

 Add Facility
 Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

0 Interconnection agreements entered into.

0 Interconnection agreements being negotiated

0 Interconnection agreements denied

Peering and Transit Agreements (600 words or less)

1 Peering Relationship entered into. VTel entered into a peering relationship with Telx Peering exchange at 60 Hudson Street, New York, NY 0 Peering or Transit Agreements being negotiated.

0 Peering or Tranist Agreements denied.

AWARD NUMBER: NT10BIX5570085

544

9

9

DATE: 02/25/2011

526

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS 4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds. **Total Number Within Service** Total Number Within Service Type of Community Anchor Type of Community Anchor Institution Institution Area Area Schools (K-12) 0 Public Housing 0 Libraries 0 Other Institutions of Higher Education 0 0 Medical and Healthcare Providers 0 Other Community Support Organizations Public Safety Entities 0 0 Other Government Facilities **Community Colleges** 0 **Total Community Anchor Institutions** 5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less). No increase in broadband speed provided to community anchor institutions has been achieved. We are still completing the Environmental Assessment and negotiating a resolution of the overlap with NTIA. 6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description: N/A 7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)? VTel posts our terms of service and network managment policies on our website where customers can access them. We do not prevent consumers any lawful content, service, service provider, or application or prevent any consumers from attaching any legal device to the network. We are committed to the spirit of the NOFA. 8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less). N/A 9. Please provide the following information regarding the number of fiber strand-miles: **Total Number of Total Number of Strand-miles Being Built** Total Number of Total Number of **Active Fiber Total Number of** Leased Fiber **Dark Fiber** Strand-miles Strand-miles Strand-miles Strand-miles Active Dark Leased Used by Recipient 0 18,504 0 0 18,504 0 0 10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers: N/A 11. Please provide the following information regarding the facility collocation capacity: Total Facility (total square feet for Number of Square Feet Used by Number of Square Feet Leased Number of Square Feet Available all facilities) Recipient

AWARD NUMBER: NT10BIX5570085

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).

Network providers and/or customers can interconnect with VTel at the interconnection points listed in our BTOP Application. These locations include primarily third party collocation facilities/Central Offices.

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).

No subcontracts or sub grants have been made to socially and economically disadvantaged small businesses.

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).

One of the lessons learned is that it is a critical first step to quickly start on the environmental assessment portion of the project. It is also important that the process be handled by someone or an organization that has had experience with similar environmental issue and has the ability to properly coordinate with local, state and federal governmental organizations.