DATE: 02/12/2011

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS General Information						
Department of Commerce, National Telecommunications and Information Administration	NT10BIX5570136		831335448			
4. Recipient Organization						
GOVNET 2 INC 10105 E Via Linda, Ste. 386, Scotts	sdale, AZ 85258-53	11				
5. Current Reporting Period End Date (MM/DD/YYYY)		6. Is this the last Annual Report of the Award Period?				
12-31-2010		⊖ Yes ● No				
7. Certification: I certify to the best of my knowledge an purposes set forth in the award documents.	d belief that this rep	ort is correct and	complete for performance of activities for the			
7a. Typed or Printed Name and Title of Certifying Official		7c. Telephone (area code, number and extension)				
Karen McCoy		6023690767				
Vice President		7d. Email Address				
		karen.m@govnet.net				
7b. Signature of Certifying Official		7e. Date Report Submitted (MM/DD/YYYY):				
Submitted Electronically		02-12-2011				

AWARD NUMBER: NT10BIX5570136

DATE: 02/12/2011

**Remove Facility** 

## OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Average cost per new mile (Middle Mile)	0	n/a
Average cost per household passed (Last Mile)	0	n/a
Average cost per subscriber (Last Mile)	0	n/a
Maximum broadband speed advertised (Middle Mile)	0	n/a
Maximum broadband speed advertised (Last Mile)	0	n/a
Average broadband speed provided (Middle Mile)	0	n/a
Average broadband speed provided (Last Mile)	0	n/a

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
No construction has yet started on project	0	0	0

Add Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

Currently negotiating with two (2) last mile providers for interconnection.

Peering and Transit Agreements (600 words or less)

Currently negotiating a Peering Agreement with Level 3.

AWARD NUMBER: NT10BIX5570136

OMB CONTROL NUMBER: 0660-0037 EXPIRATION DATE: 12/31/2013

DATE: 02/12/2011 CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS 4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds. **Total Number Within Service** Total Number Within Service Type of Community Anchor Type of Community Anchor Institution Institution Area Area Schools (K-12) 0 Public Housing 0 Libraries 0 Other Institutions of Higher Education 0 0 Medical and Healthcare Providers 0 Other Community Support Organizations Public Safety Entities 0 0 Other Government Facilities **Community Colleges** 0 **Total Community Anchor Institutions** 5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less). As construction has not started, an average increase estimated would be from a T1 (1.5 Mbps), which most community anchor institutions currently utilize, to having access to a 100 Mbps drop as a result of this project. 6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description: n/a 7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)? n/a 8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less). n/a 9. Please provide the following information regarding the number of fiber strand-miles: **Total Number of Total Number of Strand-miles Being Built** Total Number of Total Number of **Active Fiber Total Number of** Leased Fiber **Dark Fiber** Strand-miles Strand-miles Strand-miles Strand-miles Active Dark Leased Used by Recipient 0 0 0 0 0 0 0 10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers: n/a 11. Please provide the following information regarding the facility collocation capacity: Total Facility (total square feet for Number of Square Feet Used by Number of Square Feet Leased Number of Square Feet Available all facilities) Recipient 0 0 0 0

AWARD NUMBER: NT10BIX5570136

## DATE: 02/12/2011

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).

GovNET will have customer interconnection available on every tower, monopole and roof mount installed. Collocation space varies per Backbone or Node location, and the actual amount will be calculated when construction begins. Other network providers will be able to connect with this network at any of the equipment shelters or cabinet area drop points in the rural communities. GovNET operates as a 'carrier's carrier' and welcomes any interest in interconnection.

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).

GovNET has issued one vendor project contract to date - the Environmental Assessment - and it was to a Woman-owned business named "Tierra Right of Way" from Tucson Arizona.

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).

Be lucky enough to be assigned to a Federal Program Officer like Mary Rudokas (and the assistance of Norman Davis, BAH)! Her knowledge and suggestions have been instrumental for a first-time federal grantee.

The BTOP Handbook is very well put together and an excellent reference utilized often. The Compliance Conference in November 2010 was very valuable to meet other recipients and network together.