OMB CONTROL NO. 0660-0035 EXPIRATION DATE: 10/31/2010

FIRST PERFORMANCE PROGRESS REPORT Second Quarter 2010



1. Recipient Organization (Name and complete address including zip code)	2. Award Identification Number
DigitalBridge Communications Corp.	
44675 Cape Court; Suite 130	NT10BIX5570057
Ashburn, VA 20147-6230	

3. Performance Narrative (Q2)

Please describe your project activities and progress for the first quarter of 2010. This should include a description of federal expenditures to date, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any delays or challenges. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)

- Federal expenditures: No expenditures during 2nd quarter since project was awarded in mid-April.
- Overall project: Established reporting processes, project file, and project team.
- Environmental Assessment: Received a categorical exemption for this project.
- Network Design: Updated radio network coverage plan to take advantage of technology improvements in modems. Reviewed potential alternative tower sites to improve coverage at lower cost.
- Equipment procurement: Planning site configurations with equipment vendors.
- Network Build: Planning competitive bidding process for backhaul and wholesale agreements, and construction vendor agreements.
- Other—Outreach: Establishing contacts with local libraries, which will receive free service within coverage area.

4. Performance Projections (Q3)

Please describe your anticipated project activities and progress for the next quarter. This should include a description of federal expenditures, key milestones, the primary activities needed to accomplish those milestones, significant project accomplishments, and any potential delays or challenges you foresee. Please use the milestone categories provided in your baseline report (e.g., environmental assessment, design, rights of way) to structure your answer. (500 words or less)

- Federal expenditures: No expenditures anticipated during 3nd quarter.
- Overall project: Financial tracking processes will be finalized and dedicated project manager will be hired.
- Environmental Assessment: Received a categorical exemption for this project.
- Network Design: Will be seeking NTIA approval for updated radio network coverage plan designed to take advantage of technology improvements in modems and to utilize alternative tower sites to improve coverage at lower cost.
- Equipment procurement: Planning site configurations with equipment vendors.
- Network Build: Planning competitive bidding process for backhaul and wholesale agreements, and construction vendor agreements.
- Other—Outreach: Building relationships with local libraries, which will receive free service within coverage area, and other anchor institutions.

5. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.

William F. Wallace Executive Vice President	5c. Telephone (area code, number and extension) (703) 723-6272
	5d. Email Address William.wallace@dbcmail.com
5b. Signature of Authorized Certifying Official	5e. Date Report Submitted (<i>Month, Day, Year</i>) 07/30/10

According to the Paperwork Reduction Act, as amended, no person is required to respond to, nor shall any person be subject to penalty for failure to comply with, a collection of information subject to the requirements of the PRA, unless that collection of information displays a currently valid OMB control number. Public reporting burden for this collection of information is estimated to average 1 hour and 30 minutes per response, including time for

OMB CONTROL NO. 0660-0035

EXPIRATION DATE: 10/31/2010

reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding the burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Anthony G. Wilhelm, Director, Broadband Technology Opportunities Program, Office of Telecommunications and Information Applications, National Telecommunications and Information Administration, U.S. Department of Commerce (DOC), 1401 Constitution Avenue, N.W., HCHB, Room 4887, Washington, D.C. 20230.