

RECIPIENT NAME:Nebraskalink, LLC

AWARD NUMBER: NT10BIX5570112

DATE: 03/09/2012

OMB CONTROL NUMBER: 0660-0037

EXPIRATION DATE: 12/31/2013

ANNUAL PERFORMANCE PROGRESS REPORT FOR BROADBAND INFRASTRUCTURE PROJECTS

General Information

1. Federal Agency and Organizational Element to Which Report is Submitted Department of Commerce, National Telecommunications and Information Administration	2. Award Identification Number NT10BIX5570112	3. DUNS Number 961773509
4. Recipient Organization Nebraskalink, LLC 233 S 13TH ST STE 1900, Lincoln, NE 68508-2000		
5. Current Reporting Period End Date (MM/DD/YYYY) 12-31-2011	6. Is this the last Annual Report of the Award Period? <input type="radio"/> Yes <input checked="" type="radio"/> No	
7. Certification: I certify to the best of my knowledge and belief that this report is correct and complete for performance of activities for the purposes set forth in the award documents.		
7a. Typed or Printed Name and Title of Certifying Official Sheryl Vogle	7c. Telephone (area code, number and extension) X	
	7d. Email Address sheryl.vogle@nebraskalink.com	
7b. Signature of Certifying Official Submitted Electronically	7e. Date Report Submitted (MM/DD/YYYY): 03-09-2012	

OVERALL PROJECT PERFORMANCE INDICATORS

1. Please provide the following average cost figures for your project. Please review the instructions to determine how to calculate these figures. Write "0" in the second column and "N/A" in the third column if your project does not yet have this information. Depending on whether your project contains Middle Mile and/or Last Mile components, some metrics may not apply. Please provide a narrative description if the total is different from the target provided in your baseline plan (600 words or less).

Cost Indicator	Average Cost / Speed	Narrative (describe your reasons for any variance from the baseline plan or any other relevant information)
Average cost per new mile (Middle Mile)	13485.60	NebraskaLink is on target for the average cost per mile as compared to our baseline plan.
Average cost per household passed (Last Mile)	N/A	N/A
Average cost per subscriber (Last Mile)	N/A	N/A
Maximum broadband speed advertised (Middle Mile)	10 Gbps	N/A
Maximum broadband speed advertised (Last Mile)	N/A	N/A
Average broadband speed provided (Middle Mile)	115 mbps	NebraskaLink is on target with our baseline plan.
Average broadband speed provided (Last Mile)	N/A	N/A

2. Please provide each facility name and type, the county where the facility is located, and census tract information for any facilities funded by your project during this annual reporting period. Report only facilities for which construction has been completed.

Facility Identifier / Name	Facility Type	County	Census Tracts
on attachment	on attachment	on attachment	on attachment

Add Facility

Remove Facility

3. Please identify (1) the total number of interconnection, peering, and/or transit agreements entered into during this annual reporting period; (2) the total number of agreements of each type that you are currently negotiating; and (3) whether you have denied any request for interconnection and if so, why. If you have not entered into any agreements, please write "N/A."

Interconnection Agreements (600 words or less)

1) 33 interconnection agreements have been signed
 2) NebraskaLink is currently working on 4 new interconnection agreements
 3) No requests for interconnection have been denied.

Peering and Transit Agreements (600 words or less)

N/A

CAPACITY, UTILIZATION, AND CAPABILITY INDICATORS

4. Community Anchor Institutions: In the chart below, please provide information on the types of community anchor institutions capable of receiving service (i.e., anchor institutions connected to your network plus those passed by your network) as a result of BTOP funds.

Type of Community Anchor Institution	Total Number Within Service Area	Type of Community Anchor Institution	Total Number Within Service Area
Schools (K-12)	33	Public Housing	0
Libraries	3	Other Institutions of Higher Education	4
Medical and Healthcare Providers	34	Other Community Support Organizations	1
Public Safety Entities	8	Other Government Facilities	9
Community Colleges	9	Total Community Anchor Institutions	101

5. Please indicate the average increase in broadband speed provided to the community anchor institution customers as a result of your project, including a description of how this increase was calculated (600 words or less).

N/A

6. What retail services are being provided by this project? Please describe below. (600 words or less). As an attachment to this report, please provide pricing plans (in \$ per month) associated with each retail service. Retail services description:

N/A

7a. What network management policies (e.g., bandwidth limitations, traffic prioritization) are in place for the services provided by your project? 7b. Have you ever limited or blocked consumers from accessing any lawful content, service, service provider, or application, or prevented any consumers from attaching any legal device to the network? If so, please explain why (300 words or less)?

7a: All NebraskaLink customers have full access/bandwidth to their purchased bandwidth / no traffic prioritization.
7b: NebraskaLink has not limited or blocked customers from accessing any lawful content, service, service provider or application, or prevented any consumers from attaching any legal device to the network.

8. If applicable, please provide the total number and the percentage of subscribers who have dropped the broadband service provided through this project (total number of households and/or businesses and the "churn rate") and the subscribers' reasons for discontinuing their service (600 words or less).

N/A

9. Please provide the following information regarding the number of fiber strand-miles:

Total Number of Strand-miles	Total Number of Active Fiber Strand-miles Used by Recipient	Total Number of Leased Fiber Strand-miles	Total Number of Dark Fiber Strand-miles	Total Number of Strand-miles Being Built		
				Active	Leased	Dark
35,086	15,865	1,415	0	17,695	111	0

10. If you wholesale dark fiber, please list your wholesale customers and the number of fiber miles you currently are leasing to those customers:

N/A

11. Please provide the following information regarding the facility collocation capacity:

Total Facility (total square feet for all facilities)	Number of Square Feet Used by Recipient	Number of Square Feet Leased	Number of Square Feet Available
0	0	0	0

DATE: 03/09/2012

12. If you do not own collocation space, please describe how and where other network providers and/or customers interconnect with your network (600 words or less).

Currently NebraskaLink leases collocation spaces from the following:

Arlington Telephone: Arlington

Blair Telephone: Blair

Consolidated Long Distance: Merna, Brady, Maxwell, Maywood, Ravenna

Clarks Telephone: Clarks

Hamilton Long Distance: Grand Island, Aurora

Nebraska Central Telephone Company: Burwell, Sargent, Ravenna

Great Plains Communications: Snyder, Wynot, Broken Bow, Arnold, Columbus, Cotesfield, Archer, Grant, Imperial

Northeast Nebraska Telephone Company: Clearwater, Bartlett

13. To the extent that you have made any subcontracts or sub grants, please provide the number of subcontracts or sub grants that have been made to socially and economically disadvantaged small business (SDB) concerns as defined by section 8(a) of the Small Business Act, 15 U.S.C. 647, as modified by NTIA's adoption of an alternative small business size standard for use in BTOP. Please also provide the names of these SDB entities (150 words or less).

N/A

14. Please describe any best practices/lessons learned that can be shared with other similar BTOP projects (900 words or less).

Communications with our Federal Program Officer and team is the best practice we can share. Secondly would be to take advantage of any and all advice and communications - via email, webinar training, drop in calls, etc - many times others have the same questions we have and it is truly advantageous to attend this meetings to increase knowledge of expectations and to see how others are meeting their objectives and any obstacles they may be encountering.

15. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide an updated list of Community Anchor Institutions (CAIs) that you have connected and plan to connect to your network.

16. Using the Excel spreadsheet template titled "Annual PPR CCI Addendum", please provide a list of community pairs that are receiving new or improved broadband service as a result of BTOP grant funds.

17. Please provide up-to-date network route maps in a single file, in a Google Earth compatible format (e.g., KMZ file).